

GOVERNMENT OF TELANGANA

ABSTRACT

PMGSY-Phase - X – Package No AP 01 XA070 - Road from PWD Road to Wadyal Thanda in Laxmanchanda Mandal of Nirmal District of erstwhile Adilabad District – According Extension of Agreement Time up to 31.03.2018 without penalty – Orders - Issued.

**-PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II)
DEPARTMENT**

G.O.Rt.No. 206

Dated: 27-03-2018

Read the following:-

1. G.O.Ms.No.23, dt.11.02.2014 of PR&RD (Progs.II)Dept.,
2. G.O.Ms.No.362, dt.09.11.2012of PR&RD (Progs.II)Dept.,
3. From the CE, PR, PMGSY, Hyd, Lr.No.AEE/DEEIII/PMGSY /AP01XA070/EOAT/2017, dt.16.11.2017.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference 3rd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 31.03.2018 without imposing penalty in respect of work "Road from PWD Road to Wadyal Thanda in Laxmanchanda Mandal of Nirmal District of erstwhile Adilabad District" under PMGSY Phase -X, as the delay is not attributed to the contractor and delayed due to non-approval of MOU by the NRRDA with M/s Alchemist Technology, RBI Grade-81 technology provider, New Delhi.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad

Copy to:

The SE, PR, Adilabad

The PS to M(PR&RD)

SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER